

**CONSTRUCTION SUMMARY NO. 006
OAKMONT PUBLIC UTILITY DISTRICT
AUBURN LAKES RECREATION CENTER IMPROVEMENTS
JUNE 21, 2017**

Work Completed Since June 7th:

- I. Pool
 - a. Replaced some of the caulked Kool Deck joints.
 - b. Replaced various coping caulked joints found to be deficient.
 - c. Greater Houston Pool repaired some of the leaks caused by the pump deadheading (over pressurizing the pipework).

- II. Fitness Center Remodel
 - a. Paint touched up.
 - b. Replaced previously installed rubber flooring, and cleaned joints.
 - c. Per approved Change Order No. 2, installed new ceiling fans.
 - d. Per approved Change Order No. 8, replaced the existing electrical receptacles and switches.

- III. Pavilion
 - a. Roughed in all plumbing.
 - b. Installed interior sheeting and siding.
 - c. Installed security glass block and windows.
 - d. Installed stone work and stucco.
 - e. Installed ceiling panels.
 - f. Prep work for interior paint and stucco painting is commencing.
 - g. Trimmed out the exterior louvers (vents).

Scheduled Tasks for Next Two Weeks:

- II. Pool
 - a. Greater Houston Pools to install two (2) portable life guard stands.

- III. Fitness Center Remodel
 - a. Installation of remote fire connection.

- IV. Pavilion
 - a. Pour the sidewalk abutting the pool area.
 - b. Form the new sidewalk leading to the pavilion.
 - c. Paint the interior.
 - d. Install life guard office desk.
 - e. Install outdoor life guard station countertop.
 - f. Paint the stucco.
 - g. Install the plumbing fixtures.
 - h. Trim out the electrical devices.

Progress Photos:

Fitness Center Remodel



Date: June 2, 2017,

Time: 1:20 pm

Description: The fitness machine receptacles are installed, and the water fountains have been removed.

Pavilion



Date: June 20, 2017

Time: 11:48 am

Description: The final finish coat of stucco being applied to the exterior walls.