

**CONSTRUCTION SUMMARY NO. 007
OAKMONT PUBLIC UTILITY DISTRICT
AUBURN LAKES RECREATION CENTER IMPROVEMENTS
JULY 6, 2017**

Work Completed Since June 21th:

- I. Pool
 - a. Replaced caulked joints found to be deficient near the pool.
 - b. Greater Houston Pools installed 2 portable life guard stands.
 - c. Per Approved Change Order No. 17, 2 anchor hooks were installed for lane ropes in the lap pool.
 - d. It is our understanding, all 5 of the non-operational lights have been replaced.

- II. Fitness Center Remodel
 - a. Caulking was painted.
 - b. Balanced air handling system duct work.
 - c. Installed new ceiling fan extensions.
 - d. Powered the fitness equipment.
 - e. Installed the remote fire connection.
 - f. Passed the Fire Marshall's inspection.
 - g. Per Approved Change Order No. 12, removed the existing water fountain.

- III. Pavilion
 - a. Interior paint and stucco painting is complete.
 - b. Requested the Fire Marshall inspection for the Pavilion.
 - i. Tentatively scheduled for July 11, 2017
 - c. Installed granite counter in life guard station office.
 - d. Formed and poured the sidewalk abutting the pool area and leading to the pavilion.
 - e. Trimmed out the electrical devices.
 - f. Installed lights and fans.
 - g. Per Approved Change Order No. 18, installed a dedicated receptacle in the storage room.

Scheduled Tasks for Next Two Weeks:

- I. Pool
 - a. Kool Deck is scheduled to be installed on the partition between the pools at the same time as the Kool Deck in the Pavilion.
 - b. Replace the tiles in the remaining skimmers.

- II. Pavilion
 - a. Install the plumbing fixtures.
 - b. Fire Marshall inspection July 11, 2017
 - c. Kool Deck the entire concrete area.
 - d. Install original gate after Kool deck.

- e. Per Approved Change Order No. 11, install additional gate for restroom access.
- f. Install downspouts.
- g. Existing fence to be extended to the wall of the Pavilion.
- h. Install final landscaping.
- i. Per Approved Change Order No. 21, install a mail box.

Progress Photos:

Pool Repairs



Date: July 3, 2017
Time: 9:36 am
Description: Replacement of the faulty caulking.

Fitness Center Remodel



Date: July 3, 2017
Time: 9:55 am
Description: Installation of the Emergency lighting.

Pavilion



Date: July 3 & 6, 2017
Time: 9:40 am, 11: 58 am
Description: Counter top installed in the life guard office.
Formwork and rebar for concrete sidewalk.